Current status of Fukushima Daiichi NPS

- Efforts for Decommissioning and Contaminated Water Management -

Agency for Natural Resources and Energy, METI

March , 2017

The Current Status of each Unit

<u>Unit 1</u>







<At the Time of the Accident>

<Now>

The building cover was installed to prevent dispersion of radioactive materials.
Dismantling of the cover was completed in November 2016 for the fuel removal operation.

<u>Unit 3</u>



<At the Time of the Accident>

<Now>

✓ Hydrogen explosion

 \checkmark Core melt

- In December 2016, installing shields on the operating floor was completed.
- In January 2017, installing a Fuel-Handling Machine was started.

<u>Unit 2</u>

<u>No hydrogen explosion</u> Core melt



<At the Time of the Accident>

<Now>

 Installing a gantry to access the top floor of the building started in September 2016.

Unit 4







<At the Time of the Accident>

<Now>

• On December 22, 2014, all (**1533**) fuel removal from Unit 4 SFP was completed.

In order to strengthen the governmental response and the technical capability of total management,

- The Government of Japan established "Inter-Ministerial Council for Contaminated Water and Decommissioning Issues" and inter-agency "Team for Contaminated Water and Decommissioning Issues" under the Nuclear Emergency Response Headquarters. (September 2013)
- "Nuclear Damage Compensation and Decommissioning Facilitation Corporation" was constituted in August 2014 by law amended by parliament.



Phases until completion o	f decommissioning (the Mid-and	Long Term Roadmap)
---------------------------	--------------------------------	--------------------

D (Cold Shi	ec, 2011 utdown Achi	eved)	Nov,	2013	Present		Dec,	2021
		Phase 1		·	Phase 2			Phase 3
	Until sta	rt of fuel remova (within 2 years	al from SFP)		Until start of fuel debris (within 10 years)	retrieval		Until completion of decommissioning (30-40 years)
Progre	ess in Ma	ain Measures			<completed></completed>			<in operation=""></in>
	Decommi	ssioning	• Fuel remo	val fron	n Unit 4 SFP [December, 2014]		• Disr • Inst • Inve • Cha	mantlement of Unit 1 building cover allment of a Fuel-Handling Machine estigation inside PCV by Robots, etc. racterization of radioactive waste
		Removing	 Covering s Treatment (The treatment be comple Remove comple 	eabed s cof cont nent of co ted until contami	soil within the port [April, 2015] taminated water in tanks [Ma ontaminated water remained in th dismantlement of tanks) nated water from trenches [J] ay 27, 2015] he tanks is to July 30, 2015]		
Contai W Mana	minated ater gement	Isolating	 Operation Operation September, Installation Freezing oper 2016 on the set 	Operation of groundwater bypassing system [may, 2014~] Operation of sub-drains (wells around buildings) [September, 2015~] Installation of land-side impermeable frozen walls Freezing operation started in March 31, 2016 and was completed in October 016 on the sea-side.]		 Installation of land-side impermeable frozen walls [on January 1, 2016, 94% of area on the mountain-side has frozen.] Waterproof pavement [In March 2016, about 90% was completed] 		
		Preventing Leakage	 Installation Heightenin Ground im 	n of sea ng and o nproven	a-side impermeable walls [Oct doubling of tank fences [July, nent by sodium silicate [March	tober, 2015】 2014】 h, 2014】	•Rep flang	lacement of welding type tanks from e (bolt) type

Major Milestones of the Mid-and-Long-Term Roadmap

Clarify the short-term targets (green) for higher priority measures, while keeping the general framework (blue)

Overall	Completion of decommissioning	30 – 40 years
Contaminated water management	Completion of treatment of stagnant water in buildings	imizing the amount of increase of aminated water and water inside the ding, except cooling water
Removing	Additional effective dose rate at the site boundary $< 1 \text{ m}$	Sv/y (Achieving the risk reduction) FY2015
	Start of preparation to determine long-term manage	gement of ALPS-treated water First half of FY2016
Isolating	Control inflow of groundwater into the building	s < 100 m3/day (Huge decrease in the amount of contaminated FY2016
Preventing leakage	Storage of all the water generated by treatment contaminated water in welded-joint tanks	of highly (Huge reduction in risk of leakage from tanks) early FY2016
Stagnant water treatment	Reduction of radioactive materials in stagnant v in the buildings by half	vater (Reduction in risk of leakage from buildings)
Retrieval of spent	Decision on methods for the treatment a	nd storage of spent fuel around 2020
fuel	Start of spent fuel retrieval at Unit-1	Second half of FY2017 📫 FY2020
	Start of spent fuel retrieval at Unit-2	First half of FY2020 🛛 📥 FY2020
	Start of spent fuel retrieval at Unit-3	First half of FY2015 🛛 📥 FY2017

X The changes in milestones for SF removal are mainly due to "Measures for Safety and Securing more", including measures for preventing dust dispersion or reduction of workers' exposure dose, etc. Best efforts to avoid delay due to "troubles" or "delay in decision" should be made hereafter.

Retrieval of fuel	Policy on fuel debris retrieval from each Unit	Summer in 2017
debris	Decision on the method for fuel debris retrieval from the 1st implementing Unit	First half of FY2018
	Start of fuel debris retrieval from the 1st implementing Unit	2021
Radioactive waste	Establishment of basic concept of processing/disposal for solid radioactive wastes	FY2017

4

Progress and Future Prospects of the Decommissioning Measures



Fuel debris retrieval



The progress of the investigation inside Unit 2 PCV

- To identify the status inside the unit PCV, a camera and a robot were inserted close to the PRV by remote control from 26th January to 16th February.
- From the result of this investigation, fallen scaffold below the RPV and the status of deposits were identified directly for the first time. In the PCV, many images were taken. Also, the actual measurement of radiation and temperature were implemented. Effort toward the decommissioning of Unit 2 is progressing steadily.

The consideration of the decision for the policy on fuel debris retrieval from each Unit will progress based on the analysis of a series of investigations. (the status Unit 1 and 3 will be investigated serially)



Radiation dose at the site boundaries of Fukushima Daiichi NPS

- > The result of this investigation does not mean that some new phenomenon inside the PCV has occurred.
- The inside of the PCV is shielded by thick steel vessel, concrete and zinc-plate inside the building and the gas inside PCV are controlled well.
- The status inside the PCV is still stable and there are no changes in radiation levels at the site boundaries of Fukushima Daiichi NPS. Through this investigation, there was and will be no effect by the radioactive material to the outside the PCV.





Overview of Contaminated Water management

"Isolating" groundwater from contamination source (\rightarrow Control amount of contaminated water by reducing groundwater inflow into building) 3 Basic Policies

"preventing leakage" of contaminated water (\rightarrow Reduce outflow of radioactive substances into sea)

"Removing" the contamination soueces (\rightarrow Remove radioactive substances from contaminated water in tanks)



Progress and Future Prospects of the Contaminates Water Management



Frozen-soil Impermeable Walls [Isolating]

- To suppress the generation of contaminated water by blocking groundwater inflow into the buildings, impermeable walls, made of frozen-soil, have been constructed to surround the buildings.
- > All the freezing pipes had been installed (Mountain-side: September, 2015; Sea-side: February, 2016)
- On the sea side, freezing started in March 2016 and completed in October 2017. The pumped up groundwater has declined. That is, the effect of the impermeable walls has been seen.



Status of seawater monitoring around outside of the port

< Changes of the seawater monitoring point near the FDNPP>

(Bq/L) 1000000 Seawater at north side of Discharge Channel of Unit 5-6 (Bq/L) 1000000 Seawater around the south Discharge Channel I-131 l-131 100000 WHO's guideline level for 100000 WHO's guideline level for × Cs-134 × Cs-134 Drinking water quality Drinking water quality • Cs-137 • Cs-137 10000 10000 Cs134,Cs137:10Bq/L ---Cs134,Cs137:10Bq/L ---1000 1000 100 100 10 10 1 1 0.1 0.1 0.01 0.01 $\begin{array}{c} 2011/3/11 \\ 2011/9/24 \\ 2012/10/24 \\ 2012/10/24 \\ 2013/5/10 \\ 2013/11/24 \\ 2014/6/9 \\ 2014/12/24 \\ 2015/7/10 \\ 2016/1/24 \\ 2016/8/9 \\ 2017/2/22 \\ \end{array}$ $2011/3/11 \\ 2011/9/24 \\ 2012/10/24 \\ 2012/10/24 \\ 2013/5/10 \\ 2013/11/24 \\ 2014/6/9 \\ 2014/12/24 \\ 2015/7/10 \\ 2016/1/24 \\ 2016/8/9 \\ 2017/2/22 \\ 2017/2/22 \\ 2011/24 \\ 2016/8/9 \\ 2017/2/22 \\ 2011/24 \\ 20$ **Concentration of radioactive materials in** the surrounding sea area **Not Detectable** About 10,000 (Under 0.7Bq/L) Ba/l 1/10.000North side of Units 5 and 6 discharge channel. Around south discharge channel 12

Current status of Fukushima Daiichi NPS

At March 2016, the area where workers can work with general working clothes was expanded to 90% of the site.



International Organizations



- Peer Review Missions (April, 2013)
- Expert Visits
- Expert Meetings
- Comprehensive information on the website (December, 2013 -)
- Side Event in the General Conference
- "The Fukushima Daiichi Accident" (September, 2015) (Reported by the Director General)





BSAF Project

(<u>Benchmark Study of the Accident at the</u> <u>Fukushima Daiichi NPS</u>)

- SAREF Meeting
 (Senior Task Group on <u>Sa</u>fety <u>Re</u>search Opportunities Post-<u>F</u>ukushima)
- EGFWMD Meeting
 (The Expert Group on Fukushima Waste
 Management and Decommissioning R&D)

Bilateral Frameworks

U.S.-Japan Bilateral Commission on Civil Nuclear

Cooperation

****	· · · ·	*	
***	· · ·	<u> </u>	
			_
			_
	***	*	

- Decommissioning and Environmental Management Working Group
- Civil Nuclear Energy R&D Working Group

Japan-France Nuclear Committee



UK-Japan Nuclear Dialogue



- Decommissioning Working Group

Japan-Russia Energy Initiative Council Meeting

- Nuclear Working Group

Review Mission from IAEA

- A review mission from IAEA to review Japan's effort toward decommissioning TEPCO's Fukushima Daiichi NPS has started since April 2013. The third review was conducted from February 9 to 17, 2015, and Japan received its final report on May 13, 2015.
- Since December 2013, Japan has submitted the comprehensive information on the progress of recovery operations at Fukushima Daiichi NPS to IAEA. IAEA has uploaded it to IAEA's website with review comments.

<Third Review Mission>



Written Examination



Site Visit on Fukushima Daiichi NPS

<The Points of the Third Mission Reports >

OAcknowledgement

- The situation on-site has been improved since the last mission.
 Several important tasks were accomplished such as:
 - ✓ Completion of the fuel removal from SFP on Unit 4
 - The improvement and expansion of contaminated water treatment systems
 - The installation of new tanks and associated systems for contaminated water storage

national Atomic Energy Agency

- ✓ The operation of underground water by-pass
- ✓ The clean-up of the site resulting in a reduction in radiological dose rate

OAdvisory Point on Tritiated Water Management

 It is necessary to find a sustainable solution to the problem of managing contaminated water. This would require considering all options, including the possible resumption of controlled discharges to the sea. Final decision making requires engaging all stakeholders. (The same comment as the previous mission)

International Forum on the Decommissioning of the Fukushima Daiichi **Nuclear Power Station**

- "The 1st International Forum on the Decommissioning of the Fukushima Daiichi Nuclear power Station" was held on April 10th -11th, 2016, in Iwaki City, Fukushima Prefecture.
- The forum was attended by as many as 641 people from 15 countries (including Japan), and main subjects were "Communications with Local Communities" and "World-leading Technical Session regarding Decommissioning." . "Decommissioning Technology Exhibition" was also held with 37 institutions (16 from overseas).
- The 2nd Forum will be held on 2 and 3 July 2017 at Hirono-town and Iwaki city respectively.



Photo Session



Fukushima Consortium of Robotics Research for Decommissioning and Decontamination, Fukushima Exhibition



The 1st Forum

Main Venue of the Forum



Decommissioning **Technology Exhibition**







Director General, OECD/NEA "Decommissioning the Fukushima Daiichi Site: A Global Challenge"

W. D. Magwood IV

J. C. Lentijo **Deputy Director General, IAEA** "IAEA Support to Japan on Decommissioning of Fukushima Daiichi NPS"

M. Weightman Former Chief Executive, ONR "The Regulation of Decommissioning and Associated Waste management"

NDF 2nd International Forum on the Decommissioning of Fukushima Daiichi NPS

July 2nd and 3rd, 2017 at Fukushima, JAPAN

Program

- ✓ Day 1 (July 2nd) @Hirono-town General Gymnasium For mainly the local community
- Introduction on the decommissioning of Fukushima Daiichi
- Exchange of opinions with the local, regarding present state and future
- ✓ Day 2 (July 3rd) @Iwaki Washington Hotel For mainly technical experts
- The latest technical situation of 1F
- Discussion on related technology globally
- Technical poster session

Web site http://ndf-forum.com/index_en.html

Contact

NDF

For questions, please contact to: forum@ndf.go.jp



HIRONO

IWAKI

Narita Airport

ΤΟΚΥΟ

©Nuclear Damage Compensation and Decommissioning Facilitation Corporation

ANRE, METI

Contaminated Water Issue at TEPCO's Fukushima Daiichi NPS:

http://www.meti.go.jp/english/earthquake/nuclear/ decommissioning/index.html#links

Movie (METI & Cabinet Office)

Fukushima Today (1.5 min) http://www.meti.go.jp/earthquake/nuclear/hairo_osensui/#movie

Fukushima Today – for a bright future – (5 min)

http://www.meti.go.jp/english/earthquake/nuclear/decommissioning/index.html#video

TEPCO

Decommissioning Plan of Fukushima Daiichi Nuclear Power: http://www.tepco.co.jp/en/decommision/index-e.html TEPCO CUUSOO : https://tepco.cuusoo.com

IRID (International Research Institute for Nuclear Decommissioning) <u>http://irid.or.jp/en/</u>



福島の今



